

2012 LOCAL STREET REHABILITATION
PROJECT, IBF NO. S-1095 PART 1 AND 2
RECOMMENDATION TO ACCEPT PROJECT
AS COMPLETE
September 25, 2012
Page 2

Value of Work Done to Date	\$ 2,846,871.51
Less 5% Retention	\$ 142,343.58
Net Amount Due	\$ 2,704,527.93
Less Progress Payments	\$ 2,704,527.93
Amount Due/Final Payment	\$ -0-
Total Value Certified to Date	\$ 2,846,871.51

Credits in the amount of \$796,683.58 to the original contract consist of work that was deleted due to unforeseen sub-grade issues requiring further engineering and to offset the cost of the change orders to the original contract.

FINANCIAL IMPACT


Funds for this project were provided by Proposition 1B Grant and Gas Tax monies. The funds are encumbered under Purchase Order Number 12-2952.

RECOMMENDATION

It is recommended that the City Council:

- Accept the Project as complete and authorize the City Manager to execute the Notice of Completion of Public Improvement and Work.
- Authorize the Finance Director to release the retention payment when it is appropriate to do so.


WILLIAM E. MURRAY, P.E.
Public Works Director/City Engineer


By: Robert R. Moungey
Public Works Supervisor

Attachment: Notice of Completion

Recommended for Approval



Matthew Fertal
City Manager

RECORDING REQUESTED BY

When Recorded Mail To:

City Clerk
City of Garden Grove
P. O. Box 3070
Garden Grove, CA 92842

NOTICE OF COMPLETION
OF PUBLIC IMPROVEMENT AND WORK

NOTICE IS HEREBY GIVEN that the City of Garden Grove, Orange County, California, has caused a public improvement, to wit:

PROJECT #S-1095
2012 LOCAL STREET REHABILITATION PROJECT PART 1 AND 2

to be constructed upon the property hereinafter described. The contract for furnishing of all plant, labor, services, materials, and equipment, and all utilities and transportation, including power, fuel, and water, and performing all work necessary to construct and complete, in a good and workmanlike manner in strict accordance with the specifications, plans, and drawings therefore on file in the office of the City Clerk of the City of Garden Grove, for the construction, installation, and completion of the above-described public improvement and work, was heretofore made and entered into with SULLY-MILLER CONTRACTING COMPANY on the 8th day of May 2012, and filed for record in the office of the City Clerk of the City of Garden Grove; that the work upon said public improvement has been completed, and that the City Engineer has notified the City Council that he has made and completed a final inspection of the materials furnished and installed and the work performed in the construction, installation, and completion of said public improvement hereinabove more particularly described and set forth, and has certified in writing to the City Council that all the provisions of the contract and contract documents for the furnishing of all plant, labor, services, materials, and equipment, and the performing of all work necessary for the construction, installation, and completion of said public improvement above described have been fully complied with to his satisfaction as required by the contract document; that final acceptance of the construction, installation, and completion of said public improvement above described was made on the 25TH day of September, 2012; to said property of said City of Garden Grove is as follows: That is to say, it owns said public improvement in fee except the right-of-way upon which it is constructed, and that it owns an easement upon, over, and along said right-of-way for the purpose of the construction, installation, and completion of said public improvement hereinabove referred to and on which said public improvement is situated is described as follows, to wit:

PROJECT #S-1095
2012 LOCAL STREET REHABILITATION PROJECT PART 1 AND 2

Notice of Completion
2012 Local Street Rehabilitation Project
IFB No. S-1095
September 25, 2012
Page 2 of 2

NAME OF SURETY on Labor and Material Bond is: Fidelity and Deposit Company of Maryland/Liberty Mutual Insurance Company
300 Interpace Parkway, Morris Corp I, Building B/C, Parsippany, NJ 07054
8044 Montgomery Rd., Ste 150E Cincinnati, OH 45236

DATED this ____ day of _____ 20__

CITY OF GARDEN GROVE

By: _____
City Manager of the City of Garden Grove

ATTEST:

City Clerk of the City of Garden Grove


STATE OF CALIFORNIA
COUNTY OF ORANGE

I am the City Engineer of the City of Garden Grove.

I have read the foregoing Notice of Completion of Public Improvement and Work, and know the contents thereof; and I certify that the same is true of my own knowledge, except as to those matters, which are therein stated upon my information or belief, and as to those matters I believe to be true.

I certify (or declare), under penalty of perjury, that the foregoing is true and correct.

Executed on _____ at Garden Grove, California.



William E. Murray, P.E.
Public Works Director/City Engineer