

City of Garden Grove

INTER-DEPARTMENT MEMORANDUM

To:	Allan L. Roeder	From:	William E. Murray
Dept.:	Interim City Manager	Dept.:	Public Works
Subject:	ACCEPTANCE OF THE 2014 RESIDENTIAL STREET REHABILITATION PROJECT IFB NO. S-1147 AS COMPLETE	Date:	July 14, 2015

OBJECTIVE

To request that the City Council accept the 2014 Residential Street Rehabilitation Project IFB No. S-1147 as complete.

BACKGROUND

This is to certify that All American Asphalt, contractor for the above project, has completed the project. The project was awarded to All American Asphalt on September 9, 2014. The total bid amount was \$1,051,554.11.

The work consisted of grinding and asphalt overlay on twenty-two (22) residential streets representing 5.28 center lane miles. The project was funded from Gas Tax monies.

DISCUSSION

The following is the financial statement for the final payment:

Original Contract Price	\$ 1,051,554.11
Change Orders to Original Contract	\$ 24,204.00
Total	<u>\$ 1,075,758.11</u>
Change Orders Credit to Original Contract	\$ -110,679.92
Total:	\$ <u>965,078.19</u>
Value of Work Done to Date	\$ 965,078.19
Less 5% Retention	\$ -48,253.91
Net Amount Due	\$ 916,824.28
Less Progress Payments	<u>\$ 916,824.28</u>
Amount Due/Final Payment	\$ -0-
Total Value Certified to Date	\$ 965,078.19

ACCEPTANCE OF THE 2014 RESIDENTIAL STREET REHABILITATION
PROJECT IFB NO. S-1147 AS COMPLETE

July 14, 2015

Page 2

Credits in the amount of \$110,679.92 to the original contract consisted of work that was deleted from the project. A change order in the amount of \$24,204 was added to the contract for additional asphalt and demolition work.

FINANCIAL IMPACT

Funds for this project in the amount of \$1,051,554.11 were provided by Gas Tax monies. The funds are encumbered under Purchase Order 152586.

RECOMMENDATION

It is recommended that the City Council:


- Accept the 2014 Residential Street Rehabilitation Project IFB. S-1147 as complete;
- Authorize the Interim City Manager to execute the Notice of Completion of Public Improvement and Work; and
- Authorize the Finance Director to release the retention payment when it is appropriate to do so.


WILLIAM E. MURRAY, P.E.
Public Works Director


By: Robert R. Moungey
Public Works Supervisor

Attachment: Notice of Completion

Recommended for Approval


Allan L. Roeder
Interim City Manager

RECORDING REQUESTED BY

When Recorded Mail To:

City Clerk
City of Garden Grove
P. O. Box 3070
Garden Grove, CA 92842

NOTICE OF COMPLETION
OF PUBLIC IMPROVEMENT AND WORK

NOTICE IS HEREBY GIVEN that the Garden Grove City Council, Orange County, California, has caused a public improvement, to wit:

PROJECT IFB NO. S-1147
2014 RESIDENTIAL STREET REHABILITATION

to be constructed upon the property hereinafter described. The contract for furnishing of all plant, labor, services, materials, and equipment, and all utilities and transportation, including power, fuel, and water, and performing all work necessary to construct and complete, in a good and workmanlike manner in strict accordance with the specifications, plans, and drawings therefore on file in the office of the City Clerk of the City of Garden Grove, for the construction, installation and completion of the above-described public improvement and work, was heretofore made and entered into with ALL AMERICAN ASPHALT, on the 9th day of September 2014, and filed for record in the office of the City Clerk of the City of Garden Grove; that the work upon said public improvement has been completed, and that the City Engineer has notified the City Council that he has made and completed a final inspection of the materials furnished and installed and the work performed in the construction, installation, and completion of said public improvement hereinabove more particularly described and set forth, and has certified in writing to the city Council that all the provisions of the contract and contract documents for the furnishing of all plant, labor, services, materials, and equipment, and the performing of all work necessary for the construction, installation, and completion of said public improvement above described have been fully complied with to his satisfaction as required by the contract document; that final acceptance of the construction, installation, and completion of said public improvement above described was made on the 14th day of July 2015; that the nature of the title to said property of said City Council is as follows: That is to say, it owns said public improvement in fee except the right-of-way upon which it is constructed, and that it owns an easement upon, over, and along said right-of-way for the purpose of the construction, installation, and completion of said public improvement hereinabove described and the use thereof after said completion; that the property hereinabove referred to and on which said public improvement is situated is described as follows, to wit:

PROJECT IFB NO. S-1147
2014 RESIDENTIAL STREET REHABILITATION

ACCEPTANCE OF PROJECT IFB NO. S-1147
2014 RESIDENTIAL STREET REHABILITATION
PROJECT AS COMPLETE
July 14, 2015
Page 2 of 2

NAME OF SURETY on Labor and Material Bond is:

Fidelity & Deposit Co. of Maryland
777 S. Figueroa St.
Los Angeles, CA. 90017
Tel No. (213) 270-0600

DATED this _____ day of _____ 20__

GARDEN GROVE CITY COUNCIL

By _____
Allan L. Roeder
Interim City Manager

ATTEST:

Kathleen Bailor, CMC
City Clerk

STATE OF CALIFORNIA
COUNTY OF ORANGE

I am the City Engineer of the City of Garden Grove.

I have read the foregoing Notice of Completion of Public Improvement and Work, and know the contents thereof; and I certify that the same is true of my own knowledge, except as to those matters, which are therein stated upon my information or belief, and as to those matters I believe to be true.

I certify (or declare), under penalty of perjury, that the foregoing is true and correct.

Executed on _____ at Garden Grove, California
(Date) (Place)

William E. Murray, P.E.
Public Works Director