

City of Garden Grove

INTER-DEPARTMENT MEMORANDUM

To: Matthew Fertal
Dept: City Manager
Subject: PROJECT NO. 7264 - C - GARDEN GROVE
BOULEVARD MEDIAN IMPROVEMENTS
RECOMMENDATION TO ACCEPT PROJECT AS
COMPLETE

From: Keith G. Jones
Dept: Public Works
Date: May 13, 2008

OBJECTIVE

For City Council to accept the above project as complete and authorize the Mayor and City Clerk to execute the Notice of Completion of Public Improvement and Work.

BACKGROUND

The project included the construction of landscaped raised median islands on Garden Grove Boulevard from Fern Street to Magnolia Street.

DISCUSSION

The contractor, JMA Construction Company, with a total bid of \$ 693,528, has completed the improvements in accordance with the plans, specifications and other contract documents. The project was funded through Federal HES (fund 281), Measure "M" Local (fund 421) and Traffic Mitigation Fees (fund 064) Funds.

Following is the financial statement for the above project:

| | |
|--|---------------|
| <i>Original Contract Price</i> | \$ 693,528.00 |
| <i>Change Orders Extra to Original Contract</i> | \$ 00.00 |
| <i>Total</i> | \$ 693,528.00 |
| <i>Change Orders Credit to Original Contract</i> | \$ 50,000.00 |
| <i>The final contract Price Total</i> | \$ 643,528.00 |

COMMUNITY VISION IMPLEMENTATION

The completed project is consistent with the community vision for maintaining and improving the transportation system to ensure the safe and efficient flow of traffic.

PROJECT NO. 7264 - C - GARDEN GROVE BOULEVARD MEDIAN IMPROVEMENTS
RECOMMENDATION TO ACCEPT PROJECT AS COMPLETE

May 13, 2008

Page 2 of 2


FINANCIAL IMPACT


There is no financial impact to the general fund. The above subject project was completed within the project budget and schedule. The retention payment will be released after recordation of the Notice of Completion.

RECOMMENDATION

It is recommended that the City Council:

- Accept the project as complete and authorize the Mayor and City Clerk to execute the Notice of Completion of Public Works Improvement and Work.
- Authorize Finance Director to release the retention payment when appropriate to do so.


Keith G. Jones
Public Works Director


By: Navin Maru
Associate Engineer

Recommended for Approval


Matthew Feral
City Manager

Attachment: Notice of completion